

Recent Progress

In spite of record breaking rainfall that tested our new water detention pond and impacted our construction by about two weeks, we are making good progress. Significant accomplishments for the last 6 weeks include:

- § Completion of concrete slab, building entryways, and curbing for the drop-off loop and parking area.
- § Completion of sidewalks on Woodland Drive and along church driveway
- § Grading of the construction area and detention pond
- § Framing entire structure and 6abb.0023 T8306.i.00nofond

